

Note # 19

With reference to the [Note#16](#) above, it is herewith submitted the status of De-linked works of the project are as under:

S · n o	Description	Status of works as on 24.03.2026
1	Vehicle under pass & approaches	Balance works: under progress Full gantry & cantilever gantry signs
2	Shifting of Utilities	Completed
3	Service/Slip Road Construction	Not completed due to LA issues – 221.520 to 221.910 (proposed for de- scoping) -390 m
4	Lined Drain (RCC) Construction	Not completed due to LA issues: (i) Km.221.560 to Km.221.620 (LHS) (ii) Km.221.680 to Km.221.690 (LHS) (iii) Km.221.800 to Km.221.825 (LHS) (iv) Km.224.440 to Km.224.540 (LHS) (v) Km.224.590 to Km.224.620 (LHS) Total= 225m (Proposed for de-scope)
5	MNB/Culvert Chambers and Protection works (Floor Apron, Flexible Apron, Toe Wall)	The protection works of CD structures are under progress
6	Return Wall, Concrete Crash Barrier, Approach Slab.	Completed
7	Bus Shelters	Not completed due to LA issue: 1 No -Bus shelter (Proposed for de-scope)

The aforementioned works at S.No.1 & S.No.5 are under progress and likely to be completed by 31.03.2026. The remaining works are completed except 390 m service road, 225 m of RCC Drain and 1 no-Bus shelter for which descope proposal has been submitted by IE. It is to further inform that the traffic is plying on the Highway since 15.03.2026 smoothly.

Since the majority portion of works were taken up by the EPC contractor, the tenders invited for carrying out the pending works under Risk and cost of EPC contractor may be cancelled.



24/03/2026 06:34 pm

कोडेम लता | **KODEM LATHA**
उप महाप्रबंधक (तकनीकी) | **DGM (TECH)**

Note # 20

Submitted for further necessary action.

esign

24/03/2026 07:40 pm


एम विद्या सागर|MERUGU VIDYASAGAR
पीडी पीआईयू - विजयवाड़ा|PD PIU- VIJAYAWADA

Note # 21

Pl examine and put up

24/03/2026 09:16 pm

राकेश कुमार सिंह|RAKESH KUMAR SINGH
क्षेत्रीय अधिकारी (विजयवाड़ा)|RO - VIJAYAWADA

 Digitally Signed

Note # 22

PD, PIU-Vijayawada, vide [Note#20](#), has submitted that the majority of the works have been taken up by the EPC Contractor; therefore, the tenders invited for carrying out the pending works of (i) Nandigama Bypass and (ii) Kanchikacherla Bypass on NH-65 under the risk and cost of the EPC Contractor may be cancelled.

2. No bids were received against the tender as invited. The PD has further submitted that the work has already been taken up and completed by the EPC Contractor.

3. In view of the above, approval may be solicited for annulment of the tender.

Submitted please.

25/03/2026 08:53 pm


कोट्टम वेंकटकृष्णदेगी|KOTTAM VENKATA KRISHNA
REDDY
उप -प्रबंधक (तकनीकी)|DEPUTY MANAGER(T)

Note # 23

Approved as proposed.

25/03/2026 09:55 pm

राकेश कुमार सिंह|RAKESH KUMAR SINGH
क्षेत्रीय अधिकारी (विजयवाड़ा)|RO - VIJAYAWADA

 Digitally Signed