

संदर्भ सं.: भा.वि.प्रा./BBSR/ सहायक महाप्रबंधक (अभि - विद्युत)-IWO-04/2021-22/7573-80 दिनांक: 16.06.2021.

सेवा में/To,

मेसर्स दुर्गा सप्लाय एजेंसिज,
M/s Durga Supply Agencies,
28, ब्रह्मेश्वर बाग, टंकापानी रोड,
28, Brahmeswar Bag, Tankapani Road,
भुवनेश्वर - 751018 / Bhubaneswar-751018

हाथ द्वारा / By Hand

ई-मेल: durga.supply@gmail.com

कार्य का नाम: इरेक्शन ऑफ BCAS पोर्टा केबिन बेसिड्स इंटीग्रेटेड ऑफिस कॉम्प्लेक्स एट बि.पि. आई. एयरपोर्ट, भुवनेश्वर।

उपशीर्ष:- इलेक्ट्रिकल वर्क्स।

Name of Work: Erection of BCAS Porta Cabin Besides Integrated Office Complex at B.P.I. Airport, Bhubaneswar. SH:-Electrical Works

महोदय/Dear Sir(s),

Ref: Your e-Tender opened dated 17.03.2021 for Tender ID No. 2021_AAI_72011_1.

1. उपरोक्त कार्य के लिए आपकी निविदा अध्यक्ष, भारतीय विमानपत्तन प्राधिकरण की ओर से आप द्वारा उद्धरित मद दर जिसकी कुल राशि रु. 6,12,615.00 (छह लाख बारह हजार छह सो पंद्रह रुपया मात्र) जीएसटी को छोड़कर जो कि निविदा की अनुमानित लागत रु. 8,69,897.00 से 29.58% कम है, स्वीकृत की जाती है।

Your e-Tender for the work mentioned above is hereby accepted on behalf of Chairman, Airports Authority of India, at item rates quoted by you totaling to Rs. 6,12,615.00 (Rupees Six Lakh Twelve Thousand Six Hundred and Fifteen Only) Excluding GST which is 29.58% (Twenty Nine Point Five Eight Percent) below the Justified cost of Rs.8,69,897.00

2. सहायक महाप्रबंधक (अभि-विद्युत), भारतीय विमानपत्तन प्राधिकरण, बी.प.अ. हवाई अड्डा, भुवनेश्वर इस कार्य के इंजीनियरिंग प्रभारी होंगे। आपसे अनुरोध है कि आप संविदा करार पर हस्ताक्षर करने एवं उसे पूरा करने हेतु दिनांक 05.07.2021 के अंदर सहायक महाप्रबंधक (अभि-विद्युत), भारतीय विमानपत्तन प्राधिकरण, बी.प.अ. हवाई अड्डा, भुवनेश्वर के कार्यालय में उपस्थित हों। संविदा करार रु 100/- (सौ रुपये मात्र) के न्यायिकेतर (नॉन ज्युडिशियल) स्टाम्प पेपर पर बनाया जाएगा और स्टाम्प पेपर की लागत आपको वहन करनी होगी।

Asst. General Manager Engg. (E), AAI, B.P. International Airport Bhubaneswar, shall be the Engineer-in-Charge of the work. You are requested to attend the office of the Asst. General Manager Engg. (E), AAI, B.P. International Airport, Bhubaneswar by 05.07.2021 to sign and complete the agreement. The contract agreement shall be executed on a non-judicial stamp paper of value Rs.100.00 (Rupees One Hundred only) and the cost of stamp paper shall be borne by you.

Cont...2...

कार्यालय निदेशक विमानपत्तन, बिजु पटनायक अंतरराष्ट्रीय एयरपोर्ट, भुवनेश्वर -751020, दूरभाष-0674-2596300, फ़ैक्स-0674-2596317/302
Office of the Airport Director, Biju Patnaik International Airport, Bhubaneswar-751020, Phone: 0674-2596300, Fax: 0674-2596317/302

o/c

Received
16/06/2021

Ms
16/6/21

General Manager Engg. (Elect)
Bhubaneswar



3. कृपया इस पत्र के जारी होने के 10 दिन के भीतर सुरक्षा जमा के लिए रु. 61,262.00 (इकसठ हजार दो सो बासठ रुपया मात्र) जमा करवा दें, ऐसा नहीं करने पर उक्त रकम संविदा दस्तावेज के पृष्ठ 16 पर दी गई शर्त 1A के अनुसार आपके रनिंग बिल से काट ली जाएगी।

Please deposit Rs.61,262.00 (Rupees Sixty One Thousand Two Hundred and Sixty Two Only) towards Security deposit within 10 days from the date of issue of this letter, failing which the same will be deducted as per conditions of Clause No - 1A page 16 of Clauses of the contract document.

4. आपसे अनुरोध है कि संविदा श्रमिक (विनियमन एवं समापन) अधिनियम 1970 और संविदा श्रमिक (विनियमन एवं समापन) केन्द्रीय नियमावली 1971 बाल श्रम (निषेध और विनियमन) अधिनियम 1986, निर्माण वर्कर्स (रोजगार और सेवा की शर्त का विनियमन) अधिनियम 1996, भवन और अन्य निर्माण श्रमिक कल्याण अपकर अधिनियम 1996 जैसा कि निविदा के जीसीसी के पृष्ठ संख्या 68 पर धारा 19 में जीसीसी आफ निविदा निर्दिष्ट है तथा केंद्रीय और राज्य सरकारों के नियमों का अनुपालन करें।

You are requested to comply with the provisions of Contract Labour (Regulation & Abolition) Act of 1970 and Contract Labour (Regulation and Abolition) Central Rules-1971 Child Labour (Prohibition & Regulation) Act 1986, Construction Workers (Regulation of Employment and Condition of Service) Act 1996, Building and other construction Workers Welfare cess Act 1996 as specified in Clause-19 On Page No.68 of GCC of Tender and rules of Central and State Governments.

5. आपको निदेश दिए जाते हैं कि आप प्रबंधक (अभी.-विद्युत)-I, भारतीय विमानपत्तन प्राधिकरण, बी.प.अ. हवाईअड्डा से तत्काल सम्पर्क करें जो कि आपको कार्यस्थल हस्तान्तर करने की व्यवस्था करेंगे।

You are also directed to contact the Manager Engg (E)-I, AAI, B.P. International Airport, Bhubaneswar immediately, who will arrange to handover the site to you.

6. पया यह नोट कर लें कि काम पूरा करने का समय 04 (चार) महीने है, जिसे 01.07.2021 गिना जाएगा।

Please note that the time allowed for carrying out the work shall be Four Months and same shall be reckoned from 01.07.2021

Cont...3


सहायक महाप्रबंधक अभियांत्रिकी (विद्युत)
Asst. General Manager Engg. (Elect)
भा.वि.प्रा. बिजु पटनायक हवाई अड्डा, भुवनेश्वर
AAI Biju Patnaik Airport, Bhubaneswar



भारतीय विमानपत्तन प्राधिकरण
AIRPORTS AUTHORITY OF INDIA

विद्युत अभियांत्रिकी अनुभाग
ELECTRICAL ENGINEERING WING

7. कृपया ध्यान दें कि त्रुटि की देयता अवधि कार्य पूरा होने की तारीख से बारह महीने की होगी।

Please note that the defect liability period shall be Twelve Months from the date of completion of work.

8. संविदा के संबंध में आगे किया जाने वाला पत्राचार सामान्यतः प्रभारी इंजीनियर से किया जाए।


Any further correspondence in connection with the contract should normally be addressed to the Engineer - in - Charge.

9. कृपया इस पत्र की पावती भेजें तथा साथ में संलग्न इस पत्र की दूसरी प्रति पर स्वीकारोक्ति के रूप में विधिवत हस्ताक्षर करके हमें वापस भेजें।

Please acknowledge the receipt and return the duplicate copy of this letter enclosed herewith after signing it to undersigned as a token of acceptance.

धन्यवाद / Thanking you,

भवदीय / Yours Faithfully,


16/6/2021

सहायक महाप्रबंधक (अभी. - विद्युत) / Asst. GM. Engg. (Elect.)-I

भा.वि.प्रा., बी.प.अ. हवाईअड्डा, भुवनेश्वर / AAI, B.P. I. Airport, Bhubaneswar

कृते अध्यक्ष, भाविप्रा, नई दिल्ली

संलग्न / Encl: 1. शिड्यूल ऑफ क्वान्टिटीज / Schedule of quantities.

Copy to :

N.O.O. (External) :

1. Labour Commissioner (Central), Kendriya Shrama Sadan, Plot no. N-7/6 & 7, IRC Village, Behind ISCON Temple, Nayapalli, Bhubaneswar - 15, Odisha.
2. Regional Provident Fund Commissioner, Vabisyanidhi Bhawan, Janpath, Unit IX, Bhubaneswar, Odisha.
3. The Regional Commissioner, Employee State Insurance Corporation, Panchadeep Bhawan, Janpath, Unit IX, Bhubaneswar, Odisha.




भारतीय विमानपत्तन प्राधिकरण
AIRPORTS AUTHORITY OF INDIA

विद्युत अभियांत्रिकी अनुभाग
ELECTRICAL ENGINEERING WING

आंतरिक /Internal :

1. विमानपत्तन निदेशक, भा.वि.प्रा., बी.प.अ. हवाईअड्डा, भुवनेश्वर।
The Airport Director, AAI, B.P. International Airport, Bhubaneswar.
2. संयुक्त महाप्रबंधक (वित्त व लेखा), भा.वि.प्रा., बी.प.अ. हवाईअड्डा, भुवनेश्वर।
The Jt. General Manager (F&A), AAI, B.P. International Airport, Bhubaneswar
3. प्रबंधक (अभि. - विद्युत)-I, भा.वि.प्रा., बी.प.अ. हवाई अड्डा, भुवनेश्वर।
The Manager (Engg. - Elect)-I, AAI, B.P. International Airport, Bhubaneswar
4. अनुबन्ध फाइल / Agreement Copy.
- ✓ 5. कार्य फाइल / The Works File.



16/6/2021

सहायक महाप्रबंधक (अभि. - विद्युत)/Asst.GM. Engg. (Elect.)-I
भा.वि.प्रा., बी.प.अ. हवाईअड्डा, भुवनेश्वर / AAI, B.P. I. Airport, Bhubaneswar
कृते अध्यक्ष, भाविप्रा, नई दिल्ली

Airports Authority of India
B.P.I.Airports,Bhubaneswar
Schedule of Quantity

Name of Work:-Erection of BCAS Porta Cabin besides Integrated Office Complex at B.P.I Airport, Bhubaneswar. SH: Electrical Works

Sl. No	Description of Work	Qty	Units	Rate	Amount
1	Supplying and fixing following way, horizontal type three pole and neutral, sheet steel, MCB distribution board, 415 volts, on surface/ recess, complete with tinned copper bus bar, neutral bus bar, earth bar, din bar, interconnections, powder painted including earthing etc. as required. (But without MCB/RCCB/Isolator).				
a)	8 way (4 + 24), Double door	1	Each	4100.00	4100.00
2	Supplying and fixing 6 A to 32 A rating, 240/415 V, 10 kA, "C" curve, miniature circuit breaker suitable for inductive load of following poles in the existing MCB DB complete with connections, testing and commissioning etc. as required.				
a)	Single pole	24	Each	180.00	4320.00
3	Supplying and fixing of 63A rating 415 V, 10 kA, "C" curve, miniature circuit breaker suitable for inductive load of following poles in the existing MCB DB complete with connections, testing and commissioning etc. as required.				
a)	Four Pole 63A MCB	1	Each	1600.00	1600.00
4	Supplying and fixing following rating, four pole, 415 V, isolator in the existing MCB DB complete with connections, testing and commissioning etc. as required. 63 amp	1	Each	525.00	525.00
5	Supply of following size 1.1 KV grade XLPE insulated, PVC sheathed, armoured Aluminium conductor power cable conforming to IS 7098 (Part 1) amended upto date.				
a)	3.5CX35Sq.mm	290	Mtr	175.00	50750.00
6	Supplying and making end termination with brass compression gland and aluminium lugs for following size of PVC insulated and PVC sheathed / XLPE aluminium conductor cable of 1.1 KV grade as required.				
a)	3.5C X 35 Sq.mm	2	Each	75.00	150.00


 सहस्रक महप्रबंधक अभियंत्रिकी (विद्युत)
 Asst. General Manager Engg. (Elect.)
 भा.वि.प्रा, बिजु पटनायक हवाई अड्डा, भुवनेश्वर
 AAI, Biju Patnaik Airport, Bhubaneswar

Sl. No	Description of Work	Qty	Units	Rate	Amount
7	Laying of one number PVC insulated and PVC sheathed / XLPE power cable of 1.1 kV grade of following size direct in ground including excavation, sand cushioning, protective covering and refilling the trench etc. as				
a)	upto 35 Sq.mm	210	Mtr	250.00	52500.00
8	Laying of one number PVC insulated and PVC sheathed / XLPE power cable of 1.1 kV grade of following size in the existing masonry open duct as required				
a)	upto 35 Sq.mm	80	Mtr	20.00	1600.00
9	Supply of split Air conditioner with all accessories, cordless remote & having minimum cooling capacity 4500 K Cal/hr (1.5 Ton) fitted with rotary /semi-hermetic compressor along with copper condenser unit operating on refrigerant gas R -32 / R410/ Non CFC suitable for high wall mounting & suitable for operation on 230V, 50Hz, single phase AC supply capable of performing following functions; (i) Cooling (ii) Dehumidifying, (iii) Air Circulating, & (iv) Filtering. (Five star rating / Inverter type).	8	Each	35000.00	280000.00
10	ITC of 1.5 TR split Air conditioner, including fixing of indoor & outdoor units, connection and fixing of suitable refrigerant pipe, drain pipe & control cable upto length of 4mtr)charging of refrigerant gas , leakage testing, etc. complete as per site condition and as per the direction of E-I-C).	8	Each	2000.00	16000.00
11	Supply and fixing of Iron Angle stand suitable for installation of outdoor unit of 1.5 TR split air-conditioners including painting etc. complete as per site condition and as per the direction of E-I-C.	8	Per unit	750.00	6000.00
12	Supply and fixing of additional copper pipe (both suction and discharge) with nitrile rubber insulation suitable for 1.5tr split air conditioner from indoor unit to outdoor unit as per site condition and as per the direction of E-I-C.	130	Mtr	150.00	19500.00
13	Supply and fixing of additional PVC drain pipe minimum 15mm dia on the wall / tray from indoor unit as per site condition and as per the direction of E-I-C.	130	Mtr	40.00	5200.00


 सहायक निदेशक अभियन्ता (विद्युत)
 Asst. General Manager Engr. (Elect)
 भा.वि.प्रा, बिजु पटनायक हवाई अड्डा, भुवनेश्वर
 AAI, Biju Patnaik Airport, Bhubaneswar

Sl. No	Description of Work	Qty	Units	Rate	Amount
14	Supply and fixing of additional 3C x 1.5 sqmm pvc insulated , PVC round sheathed copper cable as per IS 694:1990 , for 1.5 TR split air conditioners as per site condition and as per the direction of E-I-C.	60	Meter	42.00	2520.00
15	Supply of earth pits using CPRI tested advanced chemical earth rod (ISOROD) made of k type copper tube of 2.5" dia, 8 fts long, 1.6 mm thick installed vertically or horizontally as per the site conditions complete with flanges, bends and top cover dully backfilled with ISO GEL earth enhancing compound of 20kgs. along with heavy duty plastic inspection chamber including excavation & refilling etc as to be created in the hard rock/RCC/PCC flooring.	4	Nos	21000.00	84000.00
16	Installation & Drilling charges for item. No.14 Chemical earthing.	4	Nos	5000.00	20000.00
17	Supply and laying 25 x 5 mm copper strip through 40mm dia. GI pipe from earth electrode as required.	75	Mtr	600.00	45000.00
18	Providing and fixing 4 mm dia copper wire on surface or in recess for loop earthing	50	Mtr	90.00	4500.00
19	Supply of Three phase 4 wire KWH counter type energy meter CT operated base ,240V,5-10 A, class accuracy 1.0.	1	Each	2000.00	2000.00
20	Supply of wire wound type metering CT 100/5A, with minimum 5VA burden, class accuracy 1.0, for connecting to energy meter.	3	Each	550.00	1650.00
21	Providing and fixing of lightning conductor finial, made of 25 mm dia 300 mm long, G.I. tube, having single prong at top, with 85 mm dia 6 mm thick G.I. base plate including holes etc. complete as required.	1	Nos.	500.00	500.00
22	Providing and fixing testing joint made of 20mm x 3mm thick GI strip 125mm long with 4No. G.I. bolts, nuts, chuck nuts, spring washer etc. complete as required.	1	Nos.	3000.00	3000.00
23	Providing and laying G.I. Tape 32mm x 6mm from earth electrode directly in ground as required.	60	Mtr	120.00	7200.00

Total Rs. 612615.00

GST Extra Applicable

(Rupees Six Lakh Twelve Thousand Six Hundred and Fifteen Only)

[Signature]
16/6/2021
Asst.General Manager Engg(E)-I
AAI, B.P.I.Airport Bhubaneswar